

From: David Mitchell <[REDACTED]>

To: Jeffrey Epstein <jeevacation@gmail.com>

Subject: Fwd: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

Date: Tue, 27 Mar 2018 20:29:41 +0000

Attachments: ATT00001.htm; 20180327152203.pdf; ATT00002.htm; image001.jpg

TCO 25 to 30 days

.....

DAVID MITCHELL

.....

Mitchell Holdings LLC



Begin forwarded message:

From: Brian Lafferty <[REDACTED]>

Date: March 27, 2018 at 4:19:54 PM EDT

To: Gary Zimberg <[REDACTED]>, Mario Aurioso <[REDACTED]>

Cc: Deana Johnson <[REDACTED]>, David Mitchell <[REDACTED]>, Frank Fortino <[REDACTED]>

Subject: RE: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

To All,

Please be advised that I was granted temporary plumbing sign off today. I was asked by Frank Fortino to also include todays printout to show what has been completed.

I have highlighted the following:

1. Temporary construction obtained
2. Temporary plumbing obtained
3. Temporary elevator has been obtained. But I am awaiting for the update. It is only granted for 90 days.

Once entered in I can then submit for the tco. Please be advised the tco now takes after the multiple reviews and eyes 25 business days.

Thank you

Regards,

EFTA00849783

Brian Lafferty
Director of CO Division
Metropolis Group, Inc.
22 Cortlandt Street, 10th Floor
New York, NY 10007
[REDACTED]

From: Brian Lafferty
Sent: Monday, March 26, 2018 4:12 PM
To: 'Gary Zimberg' <[REDACTED]>; Mario Auriolo <[REDACTED]>
Cc: Deana Johnson <[REDACTED]>; David Mitchell <[REDACTED]>; Frank Fortino <[REDACTED]>
Subject: RE: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

Gary,

I have submitted my necessary request for temporary plumbing sign off today.

I will advise all the results in a day or two.

Thank you. Yes once this is entered I can then submit for the tco.

Any further tco and co questions please send to me and/or my division.

Thank you

From: Gary Zimberg <[REDACTED]>
Sent: Monday, March 26, 2018 9:11 AM
To: Mario Auriolo <[REDACTED]>
Cc: Brian Lafferty <[REDACTED]>; Deana Johnson <[REDACTED]>; David Mitchell <[REDACTED]>; Frank Fortino <[REDACTED]>
Subject: FW: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

Mario et al;

We had our Sprinkler inspection(s) on Friday. DOB was a no show, so they are self cert. which appears to have gone thru, as they show as "Certified" in the BIS (see below – cut and pasted for your convenience).

We should now have everything we need (as per your previous list) to get our TCO. Please confirm, and let us know when this can be completed.

Best,

Gary Zimberg
interni LLC
[REDACTED]

Completed Inspections: (2)

Certified - 2

Certified Sprinkler-SP-Piping Dry/Wet-Hydrostatic Test (2145023) [View Details](#)

Resulted on 03/19/2018 at 10:18 AM

Certified Sprinkler-SP-Fixtures-Finish (2159333) [View Details](#)

Resulted on 03/23/2018 at 08:30 AM

Sprinkler-SP-Piping Dry/Wet-Hydrostatic Test (2145023, Optional)

 [Print](#)

Status

Certified
3/19/2018 10:18 AM

Last updated
Cloverdale Master Plg. & Htg. Inc.
3/19/2018 10:18 AM
[View Status History](#)

Details

[Record](#)

 Sprinkler Permit

Sprinkler-SP-Fixtures-Finish (2159333, Optional)

 [Print](#)

Status

Certified
3/23/2018 8:30 AM

Last updated
Cloverdale Master Plg. & Htg. Inc.
3/26/2018 8:45 AM
[View Status History](#)

Details

[Record](#)

 Sprinkler Permit

From: Scott Yi [mailto:

Sent: Monday, March 26, 2018 9:01 AM

To: G Zim; David Mitchell; Steve Hanson; Pete CORE Plumbing

Subject: Fwd: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

EFTA00849785

Result for Sprinkler Permit [REDACTED] inspection result for your information

Scott Yi

Executive Project Manager

Skyland Development Corp.
Skyland Construction.
39 W 32nd St. Suite 900
New York, New York 10001

T. [REDACTED]
F. [REDACTED]
C. [REDACTED]
[REDACTED]

----- Forwarded message -----

From: <[REDACTED]>

Date: Mon, Mar 26, 2018 at 8:56 AM

Subject: Fwd: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

To: [REDACTED], [REDACTED], [REDACTED]

Sprinkler finish inspection

From: DO NOT REPLY <DO_NOT_REPLY@buildings.nyc.gov>

To: [REDACTED]

<[REDACTED]>

Sent: Mon, Mar 26, 2018 8:45 am

Subject: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001243 Received - 032

The **Result a Sprinkler Advance Notice** submitted for [REDACTED] on the **Sprinkler Permit** [REDACTED] has been received. For additional information on the certified inspections submitted for this permit, please visit [DOB NOW: Inspections](#).

This is an automated message; please do not reply. If you have additional questions or concerns, please contact the Department of Buildings at customerservice1R@buildings.nyc.gov.

Sincerely,

NYC Department of Buildings

-----Original Message-----

From: DO NOT REPLY <DO_NOT_REPLY@buildings.nyc.gov>

To: [REDACTED]

<[REDACTED]>

Sent: Mon, Mar 26, 2018 8:51 am

Subject: Result a Sprinkler Advance Notice CERT-ADV-SP-18-001246 Received - 032

|